

JC Lee - Butler-Freeport Trail - Rebuilding & Repaving Schedule

ID	Task Name	Duration	Start	Finish	Apr 30, '17	May 7, '17	May 14, '17	May 21, '17	May 28, '17	Jun 4, '17	Jun 11, '17	Jun 18, '17	Jun 25, '17	Jul 2, '17	Jul 9, '17	Jul 16, '17	Jul 23, '17	Jul 30, '17	Aug 6, '17	Aug 13, '17																																																							
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	Section 3 (23,139 lf)	12 days	Mon 5/22/17	Tue 6/6/17																																																																							
2	Place # 10 Aggregate	10 days	Mon 5/22/17	Fri 6/2/17																																																																							
3	Parking Lots	2 days	Mon 6/5/17	Tue 6/6/17																																																																							
4	Section 1 (13,050 lf)	18 days	Wed 6/7/17	Fri 6/30/17																																																																							
5	Trail Grading, Drainage	10 days	Wed 6/7/17	Tue 6/20/17																																																																							
6	Place #10 Aggregate	6 days	Wed 6/21/17	Wed 6/28/17																																																																							
7	Parking Lot	1 day	Thu 6/29/17	Thu 6/29/17																																																																							
8	Fence Replacement	1 day	Fri 6/30/17	Fri 6/30/17																																																																							
9	Section 2 (15,746 lf)	19 days	Wed 7/5/17	Mon 7/31/17																																																																							
10	Trail Grading, Drainage	11 days	Wed 7/5/17	Wed 7/19/17																																																																							
11	Place #10 Aggregate	7 days	Thu 7/20/17	Fri 7/28/17																																																																							
12	Parking Lots	1 day	Mon 7/31/17	Mon 7/31/17																																																																							
13	Clean up Final Seeding	3 days	Tue 8/1/17	Thu 8/3/17																																																																							
14	Completion Date	0 days	Thu 8/17/17	Thu 8/17/17																																																																							

- (2) Section 1 - Laneville (Freeport) to MABT Sewage Plant
- (3) Section 2 - Monroe Road to Sarver Road (Buffalo Twp. VFD)
- (1) Section 3 - Marwood Road (Freehling Lumber) to Bridge in Herman

JC Lee will pave section 3 first, section 1 second and section 2 last.